

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019							May 2019						
					3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12	5/19	5/26				
1	<b>Schedule Time Line</b>	<b>33 days</b>	<b>Wed 4/10/19</b>	<b>Fri 5/24/19</b>														<b>18%</b>
2	<b>Roofing</b>	<b>22 days</b>	<b>Wed 4/10/19</b>	<b>Thu 5/9/19</b>														
3	<input checked="" type="checkbox"/> <b>Witt Court</b>	<b>4 days</b>	<b>Wed 4/10/19</b>	<b>Mon 4/15/19</b>														
4	<input checked="" type="checkbox"/> Bldg. L (800/804/808)	3 days	Wed 4/10/19	Fri 4/12/19														<b>100%</b>
5	<input checked="" type="checkbox"/> Bldg. M (809)	1 day	Mon 4/15/19	Mon 4/15/19														<b>100%</b>
6	<input checked="" type="checkbox"/> Bldg. N (801/805)	2 days	Fri 4/12/19	Mon 4/15/19														<b>100%</b>
7	<input checked="" type="checkbox"/> <b>Bryan Court</b>	<b>4 days</b>	<b>Fri 4/12/19</b>	<b>Wed 4/17/19</b>														
8	<input checked="" type="checkbox"/> Bldg. O (800/804)	2 days	Mon 4/15/19	Tue 4/16/19														<b>100%</b>
9	<input checked="" type="checkbox"/> Bldg. P (808)	1 day	Fri 4/12/19	Fri 4/12/19														<b>100%</b>
10	<input checked="" type="checkbox"/> Bldg. Q (809)	1 day	Tue 4/16/19	Tue 4/16/19														<b>100%</b>
11	<input checked="" type="checkbox"/> Bldg. R (801/805)	2 days	Tue 4/16/19	Wed 4/17/19														<b>100%</b>
12	<b>Boyle Court</b>	<b>4 days</b>	<b>Thu 4/18/19</b>	<b>Tue 4/23/19</b>														
13	Bldg. S (800/804)	2 days	Mon 4/22/19	Tue 4/23/19														<b>0%</b>
14	<input checked="" type="checkbox"/> Bldg. T (808)	1 day	Thu 4/18/19	Thu 4/18/19														<b>100%</b>
15	<input checked="" type="checkbox"/> Bldg. U (809)	1 day	Thu 4/18/19	Thu 4/18/19														<b>100%</b>
16	Bldg. V (801/805)	2 days	Mon 4/22/19	Tue 4/23/19														<b>0%</b>
17	<b>Monroe Court</b>	<b>4 days</b>	<b>Thu 4/18/19</b>	<b>Tue 4/23/19</b>														
18	Bldg. W (800/804)	2 days	Mon 4/22/19	Tue 4/23/19														<b>0%</b>
19	<input checked="" type="checkbox"/> Bldg. X (808)	1 day	Thu 4/18/19	Thu 4/18/19														<b>100%</b>
20	<input checked="" type="checkbox"/> Bldg. Y (809)	1 day	Thu 4/18/19	Thu 4/18/19														<b>100%</b>
21	Bldg. Z (801/805)	2 days	Mon 4/22/19	Tue 4/23/19														<b>0%</b>

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019				May 2019											
					3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12	5/19	5/26						
22	<b>Windom Boulevard</b>	<b>3 days</b>	<b>Wed 4/24/19</b>	<b>Fri 4/26/19</b>																
23	Bldg. AA (800/804)	2 days	Wed 4/24/19	Thu 4/25/19																
24	Bldg. BB (808)	1 day	Fri 4/26/19	Fri 4/26/19																
25	Bldg. CC (809)	1 day	Fri 4/26/19	Fri 4/26/19																
26	Bldg. DD (801/805)	2 days	Wed 4/24/19	Thu 4/25/19																
27	<b>Adams Court</b>	<b>3 days</b>	<b>Wed 4/24/19</b>	<b>Fri 4/26/19</b>																
28	Bldg. EE (800/804)	2 days	Wed 4/24/19	Thu 4/25/19																
29	Bldg. FF (808)	1 day	Fri 4/26/19	Fri 4/26/19																
30	Bldg. GG (809)	1 day	Fri 4/26/19	Fri 4/26/19																
31	Bldg. HH (801/805)	2 days	Wed 4/24/19	Thu 4/25/19																
32	<b>Calvert Court</b>	<b>3 days</b>	<b>Mon 4/29/19</b>	<b>Wed 5/1/19</b>																
33	Bldg. II (800/804)	3 days	Mon 4/29/19	Wed 5/1/19																
34	Bldg. JJ (808)	1 day	Wed 5/1/19	Wed 5/1/19																
35	Bldg. KK (809)	1 day	Wed 5/1/19	Wed 5/1/19																
36	Bldg. LL (801/805)	2 days	Mon 4/29/19	Tue 4/30/19																
37	<b>Mason Court</b>	<b>3 days</b>	<b>Mon 4/29/19</b>	<b>Wed 5/1/19</b>																
38	Bldg. MM (800/804)	2 days	Mon 4/29/19	Tue 4/30/19																
39	Bldg. NN (808)	1 day	Wed 5/1/19	Wed 5/1/19																
40	Bldg. OO (809)	1 day	Wed 5/1/19	Wed 5/1/19																
41	Bldg. PP (801/805)	2 days	Mon 4/29/19	Tue 4/30/19																
42	<b>Alexandria Lane</b>	<b>6 days</b>	<b>Thu 5/2/19</b>	<b>Thu 5/9/19</b>																

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019				May 2019					
					3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12	5/19	5/26
43	Bldg. QQ (1100/1102)	2 days	Thu 5/2/19	Fri 5/3/19										0%
44	Bldg. RR (1104/1108)	2 days	Thu 5/2/19	Fri 5/3/19										0%
45	Bldg. SS (1110/1112)	2 days	Thu 5/2/19	Fri 5/3/19										0%
46	Bldg. TT (1114/1116)	2 days	Thu 5/2/19	Fri 5/3/19										0%
47	Bldg. UU (1118/1120)	2 days	Mon 5/6/19	Tue 5/7/19										0%
48	Bldg. VV (1122/1124)	2 days	Mon 5/6/19	Tue 5/7/19										0%
49	Bldg. WW (1126/1128)	2 days	Mon 5/6/19	Tue 5/7/19										0%
50	Bldg. XX (1130/1132)	2 days	Mon 5/6/19	Tue 5/7/19										0%
51	Bldg. YY (1134/1136)	2 days	Wed 5/8/19	Thu 5/9/19										0%
52	Bldg. ZZ (1138)	1 day	Wed 5/8/19	Wed 5/8/19										0%
53	<b>Windows</b>	<b>3 days</b>	<b>Mon 4/29/19</b>	<b>Wed 5/1/19</b>										
54	<b>Monroe Court</b>	<b>2 days</b>	<b>Mon 4/29/19</b>	<b>Tue 4/30/19</b>										
55	Bldg. W (800/804) Left Elevation	1 day	Mon 4/29/19	Mon 4/29/19										0%
56	Bldg. Z (801/905) Right Elevation	1 day	Tue 4/30/19	Tue 4/30/19										0%
57	<b>Windom Boulevard</b>	<b>1 day</b>	<b>Wed 5/1/19</b>	<b>Wed 5/1/19</b>										
58	Bldg. AA (800/804) Left Elevation	1 day	Wed 5/1/19	Wed 5/1/19										0%
59	<b>Siding</b>	<b>11 days</b>	<b>Thu 5/2/19</b>	<b>Thu 5/16/19</b>										
60	<b>Witt Court</b>	<b>1 day</b>	<b>Thu 5/2/19</b>	<b>Thu 5/2/19</b>										
61	Bldg. L (800/804/808) Left Elevation	1 day	Thu 5/2/19	Thu 5/2/19										0%
62	<b>Bryan Court</b>	<b>1 day</b>	<b>Fri 5/3/19</b>	<b>Fri 5/3/19</b>										

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019				May 2019				Progress
					3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12	
63	Bldg. P (808) Left Elevation	1 day	Fri 5/3/19	Fri 5/3/19									0%
64	<b>Windom Boulevard</b>	<b>2 days</b>	<b>Mon 5/6/19</b>	<b>Tue 5/7/19</b>									
65	Bldg. BB (808) Left Elevation	1 day	Mon 5/6/19	Mon 5/6/19									
66	Bldg. CC (809) Right Elevation	1 day	Tue 5/7/19	Tue 5/7/19									
67	<b>Adams Court</b>	<b>1 day</b>	<b>Wed 5/8/19</b>	<b>Wed 5/8/19</b>									
68	Bldg. HH (801/805) Right Elevation	1 day	Wed 5/8/19	Wed 5/8/19									
69	<b>Calvert Court</b>	<b>3 days</b>	<b>Thu 5/9/19</b>	<b>Mon 5/13/19</b>									
70	Bldg. II (800/804) Left Elevation	1 day	Thu 5/9/19	Thu 5/9/19									
71	Bldg. JJ (808) Left Elevation	1 day	Fri 5/10/19	Fri 5/10/19									
72	Bldg. LL (801/805) Right Elevation	1 day	Mon 5/13/19	Mon 5/13/19									
73	<b>Mason Court</b>	<b>2 days</b>	<b>Tue 5/14/19</b>	<b>Wed 5/15/19</b>									
74	Bldg. MM (800/804) Left Elevation	1 day	Tue 5/14/19	Tue 5/14/19									
75	Bldg. NN (808) Left Elevation	1 day	Wed 5/15/19	Wed 5/15/19									
76	<b>Alexandria Lane</b>	<b>1 day</b>	<b>Thu 5/16/19</b>	<b>Thu 5/16/19</b>									
77	Bldg. SS (1110/1112) Left Elevation	1 day	Thu 5/16/19	Thu 5/16/19									
78	<b>Punch List Items</b>	<b>6 days</b>	<b>Fri 5/17/19</b>	<b>Fri 5/24/19</b>									

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	